




LEGEND		
EXISTING	PROPOSED	DESCRIPTION
(200)		PROPERTY LINE / (R.O.W.) LINE
ϕ		RECORD INFORMATION
ϵ		POWER POLE
		DOWN GUY
		TRANSFORMER (SIZE VARIES)
		FIRE HYDRANT
		WATER VALVE
		ELECTRIC METER
		ELECTRIC BOX
		GAS METER
		GAS VALVE
		GRATE INLET
		CURB INLET (SIZE VARIES)
SS		STORMSEWER LINE
W		WATER LINE
F		FIRE LINE
W		WASTEWATER LINE
G		GAS LINE
U		UNDERGROUND ELECTRIC LINE
OC		OVERHEAD ELECTRIC
UT		UNDERGROUND TELEPHONE
WMM+O		WASTEWATER MANHOLE (SIZE VARIES)
SSM+O		STORMSEWER MANHOLE (SIZE VARIES)
CO*		WASTEWATER CLEANGUT CURB & GUTTER
		CONCRETE SIDEWALKS
		WALL
		TREE PROTECTION
		SILT FENCE
		SILT FENCE WITH J-HOOKS
		LIMITS OF CONSTRUCTION & SILT FENCE
		LIMITS OF CONSTRUCTION
		SWALE
		TRIANGULAR FILTER DIKE
		ROCK BERM
		INLET PROTECTION
		MULCH SOCK (18" OR LARGER)
		STABILIZED CONSTRUCTION ENTRANCE/TEMPORARY SPOILS/STAGING AREA
		EROSION MATTING
-+78-		DIRECTION OF FLOW
-678-		CONTOUR
		TREE TO BE REMOVED
		HERITAGE TREE TO BE REMOVED
		HERITAGE TREE W/ 1/2 CRITICAL ROOT ZONE
		TREE TO BE SAVED W/ 1/2 CRITICAL ROOT ZONE

1. IF DISTURBED AREA IS NOT TO BE WORKED ON FOR MORE THAN 14 DAYS, DISTURBED AREA NEEDS TO BE STABILIZED BY REVEGETATION, MULCH, TARP OR REVEGETATION MATTING. [ECM 1.4.4.6.3, SECTION 5, I.]
2. ENVIRONMENTAL INSPECTOR HAS THE AUTHORITY TO ADD AND/OR MODIFY EROSION/SEEDMENTATION CONTROLS ON SITE TO KEEP PROJECT IN COMPLIANCE WITH THE CITY OF AUSTIN RULES AND REGULATIONS. [ECM 2.9-6-16.5]
3. CONTRACTOR SHALL UTILIZE DUST CONTROL, MEASURES SUCH AS CONSTRUCTION SUCH AS WIND BARRIERS, MULCHING AS PER ECM 1.4.5.4(A), OR AS DIRECTED BY THE ENVIRONMENTAL INSPECTOR.
4. THE CONTRACTOR WILL CLEAN UP SPILLS THAT MIGRATE ONTO THE ROADS A MINIMUM OF ONE DAILY. [ECM 1.4.4.6.4]
5. SPILLS TO BE HAULED FROM SITE DAILY.
6. INITIATE FINAL STABILIZATION WITHIN 7 DAYS OF ACHIEVING FINAL GRADES.
7. WHERE SILT FENCE CANNOT BE INSTALLED, MULCH SOCKS TO BE INSTALLED.
8. CONTRACTOR MAY ADJUST EROSION CONTROLS AS CONSTRUCTION ACTIVITIES ALLOW, WITH APPROVAL OF THE ENVIRONMENTAL INSPECTOR.
9. ANY DEMOLITION WITHIN THE CRZ OF PROTECTED TREES OVER 24" IS TO BE DONE WITH HAND TOOLS OR SMALL EQUIPMENT.
10. REFERENCE LANDSCAPE PLAN FOR TREES TO BE REMOVED.
11. THE CONTRACTOR IS RESPONSIBLE FOR REMOVING ANY SEDIMENT TRANSPORTED FROM THE LOC TO ANY OFFSITE DESTINATION/WATER QUALITY POND.



Revision Sheet